

INVENTARIO GENERAL DE LA RED DE ABASTECIMIENTO ABRIL 2026

RED DE DISTRIBUCIÓN Y ARTERIAS

Material

	F/ - U/	F/Gris	F/dúctil	PVC	PE	H.C.CH.	RED REHABILITADA	OTROS	Total Metros	Total %
Diámetros ▼										
<100 mm	3.718	62	5.278	3.895	78.266	0	0	52	91.272	7,72%
100 mm	4.944	175	616.394	0	5	0	0	7	621.524	52,55%
>100 <150 mm	1.364	0	1.502	285	51.585	0	0	0	54.736	4,63%
150 mm	1.590	25	136.640	0	0	0	0	54	138.309	11,69%
200 <250 mm	2.144	0	103.145	219	3.304	0	0	151	108.963	9,21%
250 <300 mm	261	0	28.412	0	84	383	0	59	29.199	2,47%
300 <350 mm	92	1	52.122	0	1.082	21	0	72	53.390	4,51%
150 <200 mm	345	0	0	126	1.061	0	0	0	1.532	0,13%
350 mm	346	0	6.153	0	0	288	0	17	6.803	0,58%
400 mm	0	0	19.545	0	1.010	1.200	563	41	22.359	1,89%
450 mm	0	0	279	0	0	741	0	0	1.020	0,09%
500 mm	0	0	5.129	0	0	2.334	1	5	7.468	0,63%
600 mm	0	0	5.785	0	0	6.674	10.354	65	22.878	1,93%
700 mm	0	0	21	0	0	712	0	0	733	0,06%
800 mm	0	0	6.743	0	0	5.956	1.004	34	13.737	1,16%
900 mm	0	0	449	0	0	258	1.131	24	1.863	0,16%
1000 mm	0	0	4.401	0	0	350	401	0	5.152	0,44%
1100 mm	0	0	5	0	0	1.140	0	0	1.145	0,10%
1500 mm	0	0	2	0	0	364	0	0	366	0,03%
Desconocido	0	0	0	0	0	0	0	323	323	0,03%
Total m/l	14.804	262	992.006	4.525	136.398	20.421	13.453	905	1.182.774	100,00%
Total %	1,25%	0,02%	83,87%	0,38%	11,53%	1,73%	1,14%	0,08%	100,00%	

OTRAS CONDUCCIONES	Metros	%Sobre Total
Aducción	46.639	3,64%
Impulsión	41.118	3,21%
Venero	9.996	0,78%
Total general	97.753	7,63%

Elementos de Red	Unidades
Acometidas	52.131
Boca de Incendios	1.405
Boca de Riego	7.916
Válvulas	13.549
Total general	75.001

Total Red de EMACSA (ml) 1.280.528